



# FLUSHING/TESTING/DISINFECTION REPORT

PROJECT NAME: \_\_\_\_\_

PROJECT No.: \_\_\_\_\_

LOCATION: \_\_\_\_\_

CONTRACTOR: \_\_\_\_\_

DESCRIPTION: \_\_\_\_\_

## PRE-FLUSHING REQUIREMENTS:

- Drawing attached with water main highlighted in yellow
- Plans approved by authority with jurisdictional power (ie. Greater Vernon Water, City of Vernon or District of Coldstream) prior to flushing of main line.

---

**FLUSHING:** Minimum Flushing velocity of **0.9 m/s** must be achieved. Continue flushing at least until flow from most distant point has reached discharge point and until water discharged is clean and clear. Flush water must be de-chlorinated prior to release to environment.

Date \_\_\_\_\_ Specify Water source \_\_\_\_\_ Minimum flushing time \_\_\_\_\_

Estimated flow rate: \_\_\_\_\_ Estimated flow time required: \_\_\_\_\_ Flushing completed (y/n): \_\_\_\_\_

## PRESSURE TEST

Proposed System Pressure at test point (kpa) \_\_\_\_\_

L=Allowable Leakage: **Ductile Iron**  $L = \frac{SDP^{0.5}}{794,797} = \text{L/hr}$      **PVC**  $L = \frac{SDP^{0.5}}{715,317} = \text{L/hr}$

S = Length of Main tested (m) = \_\_\_\_\_ D = Nominal diameter of pipe (mm) = \_\_\_\_\_

P = Average test pressure during leakage test (kpa) = \_\_\_\_\_

Allowable leakage calculated: (L) \_\_\_\_\_ Start time: \_\_\_\_\_ End time: \_\_\_\_\_

Test leakage recorded: (L) \_\_\_\_\_ Pass: \_\_\_\_\_ Fail: \_\_\_\_\_

**Diagram** (show sample point locations – attach separate sheet if needed, include north arrow)



**DISINFECTION:**

Date \_\_\_\_\_

Calculated dosage (min. 50mg/L): \_\_\_\_\_ Source water background chlorine residual (mg/L): \_\_\_\_\_

Start time/Date \_\_\_\_\_ Starting residual: \_\_\_\_\_ End time/Date : \_\_\_\_\_

End residual (min. 25mg/L): \_\_\_\_\_

**BACTERIOLOGICAL TEST:**

Zero Hour Sample: Chlorine Residual \_\_\_\_\_

Date: \_\_\_\_\_ Time: \_\_\_\_\_

Testing Lab: \_\_\_\_\_

Number of samples required: \_\_\_\_\_ Sample(s) collected by: \_\_\_\_\_

Test results: Pass: \_\_\_\_\_ Fail: \_\_\_\_\_ (Copy of lab results attached)

16 Hour Sample: Chlorine Residual \_\_\_\_\_

⇐ REVISED

Date: \_\_\_\_\_ Time: \_\_\_\_\_

Testing Lab: \_\_\_\_\_

Number of samples required: \_\_\_\_\_ Sample(s) collected by: \_\_\_\_\_

Test results: Pass: \_\_\_\_\_ Fail: \_\_\_\_\_ (Copy of lab results attached)

Testing/flushing points removed (y/n): \_\_\_\_\_

**CONSULTING ENGINEER`S CERTIFICATION**

I hereby certify that all flushing, disinfection and testing has been completed in accordance with the requirements of Greater Vernon Water Subdivision and Development Servicing Bylaw No. 2650, 2013.



Engineer's Seal

\_\_\_\_\_

Signature and name of the Consulting Engineer responsible for Construction and Inspection

**CONNECTION APPROVAL:**

\_\_\_\_\_ Date

\_\_\_\_\_ Municipal Engineer

\_\_\_\_\_ Jurisdiction